

VILLAGE OF LA GRANGE
Department of Public Works

EXECUTIVE COMMITTEE REPORT

TO: Village President, Village Board of Trustees
Village Clerk and Village Attorney

FROM: Robert Pilipiszyn, Village Manager
Ryan Gillingham, Director of Public Works
Lou Cipparrone, Finance Director

DATE: February 9, 2009

RE: **WATER FUND – STATUS REPORT FY 2008-09**

WATER MAINS

Earlier this year, the Village completed two water main replacement projects. They were:

- 1) the installation of a new 12-inch water main on Gilbert Avenue between 47th & Elm
- 2) replacement of the existing 12-inch water main on Burlington Avenue between La Grange Road and Bluff Avenue.

We are still in the process of reviewing final change orders for the project, but anticipate the final construction cost to be \$829,242. The project is expected to be slightly over budget due to final quantities.

In addition, the final cost of the project was reduced by \$26,206 due to funding received from IDOT for “extraordinary maintenance repairs” on a portion of Burlington Avenue, which is a state road. These funds were used to pave the street after the water main project was completed.